

Max Zuehlke to Gay Hill Project Timeline

May 1, 2020-Service Provider shall start communications, planning, and scheduling work with BBEC and its members and have this complete in time to commence work on the 29th of May, 2020/28th of May 2021.

June 1, 2020/ June 1, 2021 - Clearance on line T 347 Submit continuous outage with the understanding that contractor will remove grounds and release clearance each day so that line can be put back in service.

Due to current ERCOT restrictions, bidder must consider that work will be restricted to the hours of 6 a.m. to 12:30 p.m. each day to ensure that the line will be re-energized daily at 1 p.m. BBEC personnel will coordinate with the awarded bidder to perform switching at each substation to meet this requirement.

July 31, 2020/ July 30, 2021- all work to be completed.

* Line to be switched back in and any/all clean up, de-mobilization, and finishing of the project that does not require a line clearance can continue up to one week after this date. If an extension is needed, permission will need to be requested from the Bluebonnet Project Manager.